

TF12109U\_EN

D A OLO		
BVCU.		
DASIC		
	_	

Project name	
Installation address:	
Position in project, unit designation:	
Unit type:	
Unit serial number:	
Unit location - floor / room:	

If the unit contains a higher number of sections of one type, enter the same data for each additional section separately on the back of this protocol. If the unit does not contain the given section, cross out the relevant section.

Legend:  $\sqrt{-}$  yes, OK;  $\chi$  - no, it's not OK; - - not fitted

#### **UNIT IN GENERAL EXHAUST DAMPER** Unit is installed horizontally Damper mobility Waterproof floor Correct direction of rotation, actuator functionalit Unit clearances from obstructions maintained Tightness in closed position **MIXING DAMPER** Clearance of inspection openings section connections - tightness, workmanship Damper mobility Correct direction of rotation, actuator functionalit Cleanliness of unit inside and outside THERMOMETERS AND OTHER SENSORS Tightness in closed position **FILTER SUPPLY - I. STAGE** Correct location and function of: Pressure switch setting Ра Outdoor air thermometer Correct clogging reporting function Supply air thermometer **FILTER SUPPLY - II. STAGE** Extract air thermometer Pressure switch setting Ра Exhaust air thermometer Other: Correct clogging reporting function **FILTER SUPPLY - III. STAGE** Other: SUPPLY DAMPER Ра Pressure switch setting Correct clogging reporting function Damper mobility **FILTER EXHAUST - I. STAGE** Correct direction of rotation, actuator functional Pressure switch setting Ра Tightness in closed position

# Air handling unit commissioning protocol

TF12109U\_EN

FILTER EXHAUST - I. STAGE		ELECTRIC HEATER		
Pressure switch setting	Pa	Emergency thermostat setting	°(	С
Correct clogging reporting function		Emergency thermostat function test	C	כ
PLATE HEAT EXCHANGER		Operating thermostat setting	°(	С
Bypass damper mobility		Operating thermostat function test	C	ב
Correct direction of rotation and function	ality	Fan time for aftercooling		s
of the bypass actuator		GAS HEATER		
Proper execution of the condensate drain	n 🗆	Emergency thermostat setting	°(	С
ROTARY HEAT EXCHANGER		Emergency thermostat function test		ב
Belt tension		Operating thermostat setting	°(	С
Correct adjustment of rotor sealing elem	ents 🛛	Operating thermostat function test	C	]
Free rotation of the rotor				
Rated motor current	А	Fan thermostat setting	°(	С
Y/D motor wiring		Fan thermostat function test	C	]
Operating current at 100% speed	А	Bypass damper movement and adjust	tment C	ב
Correct direction of rotor rotation		Correct direction of rotation and functi	onality	
WATER HEATER		of the bypass actuator	C	ב
Hydraulic circuit tightness		Run test and failure reporting	C	ב
Counter current connection of the excha	nger 🗆	Fan time for aftercooling		s
Type of capillary frost protection		WATER COOLER		
Frost protection capillary setting	°C	Hydraulic circuit tightness	C	ב
Correct fitting and function		Counter current connection of the exc	hanger 🗆	]
of the return water thermometer		Proper execution of the condensate d	rain D	]
Correct fitting and function	_	Correct fitting and function		
of the valve actuator		of the valve actuator		ב
Correct fitting and functionality of the pur	mp 🗆	Correct fitting and functionality of the p	oump E	ב
FROST PROTECTION FUNCTION CHE	CK			
Outdoor air damper closure				
Starting the circulation pump				
Fan shutdown				
Opening the water valve				

## Air handling unit commissioning protocol

TF12109U\_EN

DIRECT COOLING / INVERTER		VENTILÁTOROVÁ KOMORA ODV	OD
Proper execution of the condensate d	rain 🗆	Free rotation of the fan	
Condensing unit control		Rated motor power	kW
(On/Off, 0-10V, Modbus)		Rated motor current	Α
Control type (power, temperature)		Y/D motor wiring	
Condensing unit type		Thermal contact / PTC thermistor co	onnected
Heating operation test		Correct direction of fan rotation	
Cooling operation test		Operating current at 100% speed	Α
Fault reporting test		Frequency at 100% speed	Hz
HUMIDIFIER		Minimum operating frequency	Hz
Proper execution of the condensate d	rain 🗆	Run-up time - ramp	S
Humidifier control		LAN, BMS CONNECTION	
(On/Off, 0-10V, Modbus)		Configured IP address, protocol,	
Humidifier type			
Run test			
Fault reporting test			
FAN SECTION SUPPLY			
Free rotation of the fan		OPERATIONAL SETTINGS	
Rated motor power	kW	Air flow at 100% speed -	
Rated motor current	Α	Supply	m³/h
Y/D motor wiring		Exhaust	m³/h
Thermal contact / PTC thermistor con	nected	Noise and vibration of unit OK	
Correct direction of fan rotation		Temperature control (according to s	upply, exhaust,
Operating current at 100% speed	Α	reference temperature)	
Frequency at 100% speed	Hz	Day settings: air flow, temp., humidit	y, from-to,
Minimum operating frequency	Hz		
Run-up time - ramp	S		

Night settings: air flow, temp., humidity, from-to, ...

### Air handling unit commissioning protocol

Other findings:

Air handling unit is put into

□ preliminary operation.

□ continuous operation

□ cannot be put into operation

#### Installation and commissioning performed by:

Date:	Name (company)	Signature

Authorized representative of the customer, who was informed about the condition

of the ait handling unit and with the outcome of this protocol.

Took over on (date):	Name (company)	Signature